



LEFT SIDE COMPARTMENTS		
COMP	DOORS	VOLUME
L1	ROLL-UP	42.2 CU. FT.
L2	ROLL-UP	18.0 CU. FT.
L3	ROLL-UP	33.5 CU. FT.

RIGHT SIDE COMPARTMENTS		
COMP	DOORS	VOLUME
R1	ROLL-UP	32.3 CU. FT.
R2	ROLL-UP	27.4 CU. FT.

REAR STEP COMPARTMENT		
COMP	DOORS	VOLUME
A1	ROLL-UP	19.2 CU. FT.
		TOTAL: 173.1 CU.FT.

TWO-TONE CAB PAINT
PAINT BREAK OPTION #4
WHITE OVER RED

****ATTENTION****
9'6" MAXIMUM
HEIGHT REQUIREMENT



DRAWN BY:	R. MILLER
DATE:	05/11/18
MFG. FACILITY:	DUBLIN

REV.	DESCRIPTION
F	A1 REEL MODEL CHANGED TO FIT ON BACK WALL BEHIND ROLL-UP DOOR DRUM
E	CLASS A: FOAM FOR FOAM GAUGE; UPDATED DIMS OF EXT CAB COMPTS PER ENGINEERING
D	HARD SUCTION HOSE TROUGHS CHANGED TO TREADPLATE BOXES; L2 WILL BE SPILT DEPTH
C	HOSEBED PRE-CONNECT ADDED TO DWG; FULL TOWER HEIGHT FOR FOAM CORRECTED; HOSEBED FOLD-DOWN STEPS MOVED

REV.	DESCRIPTION
F	A1 REEL MODEL CHANGED TO FIT ON BACK WALL BEHIND ROLL-UP DOOR DRUM
E	CLASS A: FOAM FOR FOAM GAUGE; UPDATED DIMS OF EXT CAB COMPTS PER ENGINEERING
D	HARD SUCTION HOSE TROUGHS CHANGED TO TREADPLATE BOXES; L2 WILL BE SPILT DEPTH
C	HOSEBED PRE-CONNECT ADDED TO DWG; FULL TOWER HEIGHT FOR FOAM CORRECTED; HOSEBED FOLD-DOWN STEPS MOVED

CUSTOMER APPROVAL	
NAME:	
TITLE:	
DATE:	

DIMENSIONS SHOWN ON THIS DRAWING ARE APPROXIMATE AND ARE SUBJECT TO MINOR DEVIATIONS DURING CONSTRUCTION. IN THE EVENT OF A DISCREPANCY BETWEEN THE SUTPHEN SPECIFICATIONS AND DRAWING, THE SUTPHEN SPECIFICATIONS SHALL PREVAIL. DRAWINGS FOR REFERENCE ONLY. SOME ITEMS PROPOSED MAY NOT BE SHOWN OR NOTED.